

# County of Santa Clara

Parks and Recreation Department

298 Garden Hill Drive  
Los Gatos, California 95032-7669  
(408) 355-2200 FAX 355-2290  
Reservations (408) 355-2201  
[www.parkhere.org](http://www.parkhere.org)



## CHANGE ORDER NO. 1

**PROJECT TITLE:** Mt. Madonna Fuel Reduction Project at Mt. Madonna County Park

<b>CONTRACTOR:</b>	Anvil Builders, Inc.
<b>CONTRACT NO.:</b>	23-17

### TERMS AND CONDITIONS OF CHANGE:

- Contractor is hereby directed to make the changes set forth below. By its signature on this Change Order, Contractor agrees that the net change in the Contract Amount stipulated below shall constitute full compensation, accord and satisfaction for all costs and requests for costs associated with the changed work, including labor, material, and equipment costs, rescheduling, overhead, profit, and any other costs arising directly or indirectly from the changed work, including without limitation, delay, and disruption. Contractor certifies the net adjustment in the Contract Amount reflects costs of labor, equipment, and materials, including all markups, and has been calculated in conformance with the applicable modification procedures.
- Contractor agrees that the additional contract time allotted (if any) is sufficient, and that there shall be no further time extensions or delay claims resulting from this Change Order.
- Contractor approves the changes herein, and the Contract Amount specified for each item and the extension of time allowed, if any, for completion of the entire Work as stated herein, and agrees to furnish all labor, materials, and service, and perform all work necessary to complete any additional work specified for the consideration stated herein. Submission of sums which have no basis in fact or which Contractor knows are false are at the sole risk of Contractor and may be a violation of the False Claims Act set forth under Government Code section 12650 et seq.
- Contractor understands that no additional compensation shall be allowed for costs associated with this Change Order. It is expressly understood that the value of the extra work or changes identified herein expressly includes any and all of the Contractor's costs, expenses, field overhead, home office overhead, and profit, both direct and indirect, resulting from additional time required on the Project or resulting from delay to the Project. Any costs, expenses, damages, or time extensions not included are deemed waived.
- Except as provided herein, all terms and conditions of the underlying contract referenced herein, shall remain unchanged and are in full force and effect.
- This Change Order shall not be effective until signed by the County's authorized representative.

DESCRIPTION OF WORK TO BE PERFORMED:

Contractor to provide all labor, materials, and equipment necessary to:

- 1. Remove additional two (2) Eucalyptus trees along the Shaded Fuel Break along Pole Line Road as indicated on the attached plans. Contractor shall process the additional trees in the same treatment prescription as directed in the specifications. Contractor shall treat the stumps with approved herbicide in the same treatment prescription as directed in the specifications.  
(reference PCO #2) ..... \$11,560.65
- 2. Remove additional thirty-nine (39) Eucalyptus trees at the Inspiration Point removal units as indicated on the attached plans. Contractor shall process the additional trees in the same treatment prescription as directed in the specifications. Contractor shall treat the stumps with approved herbicide in the same treatment prescription as directed in the specifications.  
(reference PCO #2) ..... \$168,197.08
- 3. Remove additional forty-six (46) non-Eucalyptus dead and snagged trees along the Shaded Fuel Break along Pole Line Road as indicated on the attached plans. Contractor shall process the additional trees in the same treatment prescription as directed in the specifications.  
(reference PCO #2) ..... \$191,240.05

By reason of this change, the overall Contract Time is increased by **30 calendar days**, which extends the substantial completion date of Inspiration Point Work to: 5/17/2024, the substantial completion date of the entire Work to: 6/14/2024, and the final completion date to: 7/14/2024.

The Contract Amount due to this Change Order is hereby increased by \_\_\_\_\_ **\$370,997.78**

Original Contract Amount	\$657,059.00
Change Orders authorized to date (including this CO)	\$370,997.78
Current Contract Amount (including this CO)	\$1,028,056.78

\\  
\\  
\\  
\\  
\\  
\\  
\\  
\\  
\\  
\\  
\\  
\\  
\\

We, the undersigned contractor, have given careful considerations to all aspects of this Change Order No. 1 and hereby agree.

OWNER

CONTRACTOR

\_\_\_\_\_  
**Susan Ellenberg**  
President, Board of Supervisors

\_\_\_\_\_  
Date

Approved as to Form and Legality:

\_\_\_\_\_  
DocuSigned by:  
*John Castro*  
5761D0F0554549C...  
**John A. Castro**  
Deputy County Counsel

3/16/2024

\_\_\_\_\_  
Date

\_\_\_\_\_  
DocuSigned by:  
*Dan Hickman*  
95EB85466CB340B...

\_\_\_\_\_  
**Dan Hickman**  
Anvil Builders, Inc.  
Contractor's Authorized Representative

3/18/2024

\_\_\_\_\_  
Date

Signed and certified that copy of this document has been delivered by electronic or other means to the President, Board of Supervisors.

\_\_\_\_\_  
**Curtis Boone**  
Acting Clerk of the Board

\_\_\_\_\_  
Date